

2001

Virginia Department of Transportation

Daily Traffic Volumes

Including Vehicle Classification Estimates

where available

Jurisdiction Report

65

Northampton County
Town of Cape Charles
Town of Cheriton
Town of Eastville
Town of Exmore
Town of Nassawadox

Virginia Department of Transportation
Traffic Engineering Division
Traffic Monitoring Section

The Virginia Department of Transportation (VDOT) conducts a program where traffic count data are gathered from sensors in or along streets and highways and other sources. From these data, estimates of the average number of vehicles that traveled each segment of road are calculated. VDOT periodically publishes booklets listing these estimates.

One of these booklets includes a list of all Interstate and Primary highway segments with the estimated Annual Average Daily Traffic (AADT). AADT is the total annual traffic estimate divided by the number of days in the year. This book is titled "Average Daily Traffic Volumes on Interstate, Arterial and Primary Routes".

The second booklet includes the same information as the first, along with some additional information such as an estimate of the percentage of the AADT made up by 6 different vehicle types, ranging from cars to double trailer trucks. This booklet also includes the estimated Annual Average Weekday Traffic (AAWDT), which is the number of vehicles estimated to have traveled the segment of highway during a 24 hour weekday averaged over the year; and a "Design Hour" estimate which is a value used by planners to formulate design criteria. This book is titled "Average Daily Traffic Volumes with Vehicle Classification Data, on Interstate, Arterial and Primary Routes".

Both of the Interstate and Primary booklets mentioned above include a number of reports summarizing the average Vehicle Miles Traveled (VMT) in selected jurisdictions and other categories of highways. There are many different ways to present traffic volume summary information. Because the user determines the value of each presentation, the booklet has been redesigned based on user requests and feedback. The people at VDOT Traffic Engineering's Traffic Monitoring Section who produce these books welcome requests for other helpful ways of presenting the summary information.

In addition to the two annual publications, one hundred books are published periodically, one for each of 100 areas across the state defined by VDOT for record-keeping purposes. These books include traffic volume estimates for all roads within the county, cities, and towns within the area. These books are titled "Daily Traffic Volumes Including Vehicle Classification Estimates, where available; Jurisdiction Report numbers 00 through 99".

Available this year is a compact disc (CD) that includes files in the Adobe® Portable Document Format (PDF) that can be displayed, searched, and printed using common desktop computer equipment. One disc will include both Primary and Interstate publications as well as each of the 100 Jurisdiction Reports. The CD will also include a number of summary reports not available in the printed version.

Publication Notes

Parallel Roads

For road inventory and management purposes, some roadways are counted separately by direction and have separately published traffic estimates for each direction of travel. Examples of such roadways are the interstate system and routes with separated facilities and (usually) one-way traffic facilities in urban areas. In these publications, they are referred to as parallel roads. As a convenience for the users of the publication, the listing for segments of roads with parallel segments are published with both the traffic estimates for their own direction of travel (e.g. I-95 Northbound) as well as the estimate of the total of all traffic on the same route including parallel roadways (all directions of I-95). The publication will have a “Combined Traffic Estimates for Parallel Roadways on this Route” or “Combined Traffic” identifiers for the combined direction of travel estimates.

Roadways such as I-395 with a North segment, a South segment and a separate Reversible lane segment will have the estimate for more than two parallel roadways included in the entire combined traffic estimate.

Some routes have very complicated paths through cities and towns. These parallel paths may be too complex to allow a relationship between nearby sections of the opposite direction on the same route. In this case, to indicate that the traffic estimates for such a road segment may not include all directions of traffic on that route, the line that would list the combined values will indicate “NA” for not available.

VDOT’s traffic monitoring program includes more than 100,000 segments of roads and highways ranging from several mile sections of Interstate highways to very short sections of city streets. Due to problems experienced obtaining some traffic count data, and the level of quality necessary to maintain confidence in the data, no estimate is currently available for some segments of roadway. These segments are included in the publications indicating “NA” for not available. It is the intention of the VDOT’s Traffic Engineering Traffic Monitoring group to obtain the data necessary and to report traffic volume estimates on all road segments included in these publications.

Many of the road segments in this program are local secondary roads. The amount and detail of data collected on these roads are not as great as the data collected on higher volume roads. The vehicle classification, average weekday traffic volumes, and the theoretical design hour traffic volumes are not calculated for these roads. The publications indicate “NA” for the information that is not available.

This publication is based on a traffic monitoring program initiated in 1997. Because the data collection techniques and statistical evaluation processes are different than those used in previous years, comparison with previous publications may be misleading.

Glossary of Terms:

Route: The Route Number assigned to this segment of roadway with the master inventory route number if this is an overlapping route, with official street or highway name if available.

Length: Length of the traffic segment in miles.

AADT: Annual Average Daily Traffic. The estimate of typical daily traffic on a road segment for all days of the week, Sunday through Saturday, over the period of one year.

QA: Quality of AADT:

- A Average of Complete Continuous Count Data
- B Average of Selected Continuous Count Data
- F Factored Short Term Traffic Count Data
- G Factored Short Term Traffic Count Data with Growth Element
- H Historical Estimate
- M Manual Uncounted Estimate
- N AADT of Similar Neighboring Traffic Link
- O Provided By External Source
- R Raw Traffic Count, Unfactored

4Tire: Percentage of the traffic volume made up of motorcycles, passenger cars, vans and pickup trucks.

Bus: Percentage of the traffic volume made up of busses.

2Axe Truck: Percentage of the traffic volume made up of 2 axle single unit trucks (not including pickups and vans).

3+Axe Truck: Percentage of the traffic volume made up of single unit trucks with three or more axles.

1Trail Truck: Percentage of the traffic volume made up of units with a single trailer.

2Trail Truck: Percentage of the traffic volume made up of units with more than one trailer.

QC: Quality of Classification Data:

- A Average of Complete Continuous Count Data
- B Average of Selected Continuous Count Data
- C Short Term Classified Traffic Count Data
- F Factored Short Term Traffic Count Data
- H Historical Estimate
- M Mass Collective Average
- N Classification Estimates of Similar Neighboring Traffic Link

Design Hour: The estimate of the traffic volume for the 30th highest traffic volume occurring in a one-year period.

QK: Quality of the Design Hour estimate:

- A 30th Highest Hour Observed During 12 Months of Continuous Traffic Data
- B 30th Highest Hour Observed During Less than 12 Months of Continuous Traffic Data
- F Factored Highest Hour Collected at in a 48 Hour Weekday Period
- G Factored Highest Hour Collected at in a 48 Hour Weekday Period with Growth Element
- M Manual Estimate of 30th Highest Hour
- N Design Hour of Similar Neighboring Traffic Link
- O Provided by External Source

AAWDT: Average Annual Weekday Traffic. The estimate of typical traffic over the period of one year for the days between Monday through Thursday.

QW: Quality of AAWDT:

- A Average of Complete Continuous Count Data
- B Average of Selected Continuous Count Data
- F Factored Short Term Traffic Count Data
- G Factored Short Term Traffic Count Data with Growth Element
- M Manual Uncounted Estimate
- N AAWDT of Similar Neighboring Traffic Link
- O Provided by External Source

Year: Year for which the published values are appropriate. If the Quality of AADT (QA) is “R”, the year is the year that the raw traffic count was collected, and if available, the actual date that the count was obtained is provided. All other AADT data are factored to be accurate for the year of the report.

Route Shield Legend

Route Systems

	Interstate Route	Traffic volume data for Interstate Routes and some other routes are reported separately by direction, as well as combined.
	US Route	
	Virginia State Route	
	Secondary Route	

Special Routes

	Bus - Business Route Bvpas - Bypass Route Truck - Truck Route
	ALT - Alternate Route Wye - Wye Route connector
	P - Parallel Route; Southbound or Westbound direction lanes of a numbered route where they are on a different road facility than the other direction.

The VDOT Maintenance Jurisdiction number is displayed below the Secondary Route Number if the Maintenance Jurisdiction is different than the jurisdiction in the title of the report.

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck					QC	Design Hour	QK	AAWDT	QW	Year		
						2Axle	3+Axle	1Trail	2Trail									
Northampton County																		
13	Chesapeake Bay Bri	19.14	8900	F		From NCL Virginia Beach	90%	1%	2%	1%	6%	0%	F	720	F	9100	F	2001
						To 65-600												
13		4.78	9300	F		From 65-600	90%	1%	2%	1%	6%	0%	F	750	F	9600	F	2001
						To 65-624												
13		4.56	11000	F		From 65-624	90%	1%	2%	1%	6%	0%	F	820	F	11000	F	2001
						To US 13 Bus S of Cheriton												
13		1.28	12000	F		From US 13 Bus S of Cheriton	90%	1%	2%	1%	6%	0%	F	980	F	13000	F	2001
						To SWCL Cheriton												
Town of Cheriton																		
13		0.07	12000	N		From SWCL Cheriton	90%	1%	2%	1%	6%	0%	N	980	N	13000	N	2001
						To S Mid CL Cheriton												
Northampton County																		
13		0.29	12000	N		From S Mid CL Cheriton	90%	1%	2%	1%	6%	0%	N	980	N	13000	N	2001
						To N Mid CL Cheriton												
Town of Cheriton																		
13		0.07	12000	N		From N Mid CL Cheriton	90%	1%	2%	1%	6%	0%	N	980	N	13000	N	2001
						To US 13 Bus N of Cheriton												
13		0.48	12000	F		From US 13 Bus N of Cheriton	90%	1%	2%	1%	6%	0%	F	930	F	12000	F	2001
						To NCL Cheriton												
Northampton County																		
13		2.73	12000	N		From NCL Cheriton	90%	1%	2%	1%	6%	0%	N	930	N	12000	N	2001
						To US 13 Bus S of Eastville												
13		1.06	13000	F		From US 13 Bus S of Eastville	90%	1%	2%	1%	6%	0%	F	1000	F	13000	F	2001
						To SCL Eastville												
Town of Eastville																		
13		0.24	13000	N		From SCL Eastville	90%	1%	2%	1%	6%	0%	N	1000	N	13000	N	2001
						To NCL Eastville												
Northampton County																		
13		1.03	13000	N		From NCL Eastville	90%	1%	2%	1%	6%	0%	N	1000	N	13000	N	2001
						To US 13 Bus N of Eastville												
13		2.45	12000	F		From US 13 Bus N of Eastville	90%	1%	2%	1%	6%	0%	F	970	F	12000	F	2001
						To 65-628												
13		3.29	13000	F		From 65-628	90%	1%	2%	1%	6%	0%	F	1000	F	13000	F	2001
						To 65-620												
13		2.41	13000	F		From 65-620	90%	1%	2%	1%	6%	0%	F	1000	F	14000	F	2001
						To SCL Nassawadox												
Town of Nassawadox																		
13		0.85	13000	N		From SCL Nassawadox	90%	1%	2%	1%	6%	0%	N	1000	N	14000	N	2001
						To 65-678												
13		0.13	15000	F		From 65-678	90%	1%	2%	1%	6%	0%	F	1300	F	16000	F	2001
						To NCL Nassawadox												
Northampton County																		
13		2.63	15000	N		From NCL Nassawadox	90%	1%	2%	1%	6%	0%	N	1300	N	16000	N	2001
						To US 13 Bus S of Exmore												
13		1.25	17000	F		From US 13 Bus S of Exmore	90%	1%	2%	1%	6%	0%	F	1400	F	17000	F	2001
						To SCL Exmore												

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Town of Exmore															
13	0.15	17000	N		From SCL Exmore 90% 1% 2% 1% 6% 0% N 1400 N 17000 N 2001	To SR 183 Exmore 90% 1% 2% 1% 6% 0% F 1300 F 16000 F 2001									
13	0.73	15000	F		To NCL Exmore										
Northampton County															
13	0.14	15000	N		From NCL Exmore 90% 1% 2% 1% 6% 0% N 1300 N 16000 N 2001	To US 13 Bus Exmore; 65-687									
Accomack County															
13	0.19	16000	F		From US 13 Bus Exmore; 65-687 90% 1% 2% 1% 6% 0% F 1400 F 17000 F 2001	To Accomack County Line									
Northampton County															
Bus 13	0.40	2300	F		From US 13 S of Exmore 96% 0% 2% 1% 1% 0% C 220 F 2300 F 2001	To SCL Exmore									
Town of Exmore															
Bus 13	1.57	2300	N		From SCL Exmore 96% 0% 2% 1% 1% 0% N 220 N 2300 N 2001	To NCL Exmore									
Northampton County															
Bus 13	0.17	2300	N		From NCL Exmore 96% 0% 2% 1% 1% 0% N 220 N 2300 N 2001	To US 13 N of Exmore									
Bus 13	1.17	1800	F		From US 13 S of Eastville 92% 2% 3% 0% 3% 0% C 200 F 1800 F 2001	To SCL Eastville									
Town of Eastville															
Bus 13	0.17	1800	N		From SCL Eastville 92% 2% 3% 0% 3% 0% N 200 N 1800 N 2001	To 65-631 Eastville									
Bus 13	0.19	2000	F		From 65-631 Eastville 92% 2% 3% 0% 3% 0% F 260 F 2000 F 2001	To NCL Eastville									
Northampton County															
Bus 13	1.18	2000	N		From NCL Eastville 92% 2% 3% 0% 3% 0% N 260 N 2000 N 2001	To US 13 N of Eastville									
Bus 13	0.80	2600	F		From US 13 S of Cheriton 91% 1% 3% 1% 4% 0% C 240 F 2600 F 2001	To SCL Cheriton									
Town of Cheriton															
Bus 13	0.79	2600	N		From SCL Cheriton 91% 1% 3% 1% 4% 0% N 240 N 2600 N 2001	To US 13 Cheriton									
Town of Exmore															
178	0.51	2800	F		From US 13 Bus 96% 0% 2% 1% 1% 0% F 260 F 2800 F 2001	To SCL Belle Haven									
Town of Belle Haven															
178	0.35	2800	N		From NCL Exmore 96% 0% 2% 1% 1% 0% N 260 N 2800 N 2001	To Accomack County Line									
Northampton County															
183	6.94	1900	F		From 65-613 Near Silver Beach 94% 1% 2% 1% 2% 0% C 190 F 1900 F 2001	To WCL Exmore									

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year			
						2Axle	3+Axle	1Trail	2Trail									
Town of Exmore																		
183	0.51	1400	F			From WCL Exmore	94%	1%	2%	1%	2%	0%	F	140	F	1400	F	2001
						To US 13 Bus												
Town of Cane Charles																		
184	1.42	4000	F			From 65-1101	93%	1%	3%	1%	1%	0%	F	360	F	4000	F	2001
						To ECL Cape Charles	93%	1%	3%	1%	1%	0%	C	370	F	4000	F	2001
						To ECL Cape Charles												
Northampton County																		
184	1.72	4100	N			From ECL Cape Charles	93%	1%	3%	1%	1%	0%	N	370	N	4000	N	2001
						To US 13 South of Bayview												
600	0.20	48	R			From Dead End									NA	NA	NA	04/17/2001
600	1.55	140	R			From US 13									NA	NA	NA	04/17/2001
600	1.35	340	R			From 65-718									NA	NA	NA	04/17/2001
600	2.05	500	F			From 65-645	92%	2%	3%	0%	3%	0%	F	60	F	500	F	2001
600	3.05	330	R			From 65-624									NA	NA	NA	04/17/2001
600	1.30	440	R			From 65-643									NA	NA	NA	04/17/2001
600	1.90	520	F			From 65-642	92%	2%	3%	0%	3%	0%	F	50	F	520	F	2001
600	1.50	620	F			From 65-639 WEST												
600	3.10	320	R			From 65-639 EAST									NA	NA	NA	1999
600	2.29	350	F			From 65-631	91%	2%	3%	0%	3%	0%	C	50	F	350	F	2001
600	1.13	230	R			From 65-630									NA	NA	NA	04/19/2001
600	1.40	180	R			From 65-628									NA	NA	NA	04/19/2001
600	1.76	390	R			From 65-627									NA	NA	NA	04/19/2001
600	1.26	380	R			From 65-622									NA	NA	NA	04/19/2001
600	1.30	410	R			From 65-620 SOUTH									NA	NA	NA	04/19/2001
600	1.38	460	R			From 65-617									NA	NA	NA	04/19/2001
Town of Nassawadox																		
600	0.29	960	R			From 65-609									NA	NA	NA	04/19/2001
600	0.20	850	F			From 65-606	96%	2%	1%	0%	1%	0%	C	90	F	850	F	2001
						To 65-608												

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Northampton County															
(600)	3.25	730	F	96%	2%	1%	0%	1%	0%	F	80	F	730	F	2001
(600)	2.25	830	F	96%	2%	1%	0%	1%	0%	F	100	F	830	F	2001
				From	Accomack County Line										
(601)	0.56	280	R			01-601						NA	NA	NA	04/19/2001
(602)	1.14	620	R			SR 183						NA	NA	NA	04/24/2001
				To	WCL BELLE HAVEN										
Town of Belle Haven															
(602)	0.06	570	R			From WCL BELLE HAVEN						NA	NA	NA	04/24/2001
				To	01-602										
Northampton County															
(603)	0.10	20	R			From Dead End						NA	NA	NA	04/24/2001
(603)	0.70	110	R			From 65-1203						NA	NA	NA	04/26/2001
(603) Willis Wharf Rd	0.40	1100	F	95%	1%	2%	0%	2%	0%	F	100	F	1100	F	2001
(603)	0.85	1200	F	95%	1%	2%	0%	2%	0%	C	120	F	1200	F	2001
				To	ECL Exmore										
Town of Exmore															
(603)	0.36	2000	F	95%	1%	2%	0%	2%	0%	F	180	F	2000	F	2001
				To	From ECL Exmore										
				From	US 13 BUS										
Northampton County															
(604)	0.20	850	F	95%	0%	2%	0%	2%	0%	F	80	F	850	F	2001
(604)	0.60	1100	F	95%	0%	2%	0%	2%	0%	C	100	F	1100	F	2001
				To	From US 13 BUS										
(605)	1.30	140	R			From 65-606						NA	NA	NA	04/25/2001
(605)	0.70	270	R			To 65-618 NORTH						NA	NA	NA	04/25/2001
				From	65-618 SOUTH										
(605)				To	US 13										
Town of Nassawadox															
(606)	0.20	1100	F	96%	0%	2%	0%	1%	0%	F	100	F	1100	F	2001
(606)	0.58	1600	F	96%	0%	2%	0%	1%	0%	C	140	F	1600	F	2001
				To	From US 13										
				From	WCL NASSAWADOX										
Northampton County															
(606)	0.19	1500	F	96%	0%	2%	0%	1%	0%	F	120	F	1500	F	2001
(606)	0.60	470	R			From 65-618						NA	NA	NA	04/25/2001
(606)	1.30	370	R			To 65-610						NA	NA	NA	04/25/2001
(606)	1.20	470	R			From 65-605						NA	NA	NA	04/25/2001
				To	65-607 NORTH										

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Northampton County															
(606)	1.20	470	R			From	65-607 NORTH					NA	NA	NA	04/25/2001
						To	SR 183 WEST								
(606)	1.00	260	R			From	SR 183 EAST					NA	NA	NA	04/25/2001
						To	Dead End								
(607)	1.60	70	R			From	Dead End					NA	NA	NA	04/25/2001
						To	65-606 SOUTH								
(607)	2.20	110	R			From	65-606 NORTH					NA	NA	NA	04/25/2001
						To	65-618								
(608)	1.20	90	R			From	65-600					NA	NA	NA	04/19/2001
						To	Dead End								
(609)	2.45	220	R			From	Dead End					NA	NA	NA	04/25/2001
						To	65-618 WEST								
(609)	0.65	860	R			From	65-618					NA	NA	NA	04/25/2001
						To	WCL NASSAWADOX								
Town of Nassawadox															
(609)	0.15	430	R			From	WCL NASSAWADOX					NA	NA	NA	04/25/2001
						To	65-681								
(609)	0.17	1600	F			From	96% 0% 2% 0% 1%	0%	F	160	F	1600	F	2001	
						To	65-619								
(609)	0.16	1600	F			From	96% 0% 2% 0% 1%	0%	C	140	F	1600	F	2001	
						To	US 13								
(609)	0.17	140	R			From	65-600					NA	NA	NA	04/25/2001
						To									
Northampton County															
(610)	0.50	190	R			From	65-609					NA	NA	NA	04/25/2001
						To	65-606								
(611)	1.30	400	R			From	SR 183					NA	NA	NA	04/25/2001
						To	Dead End								
(612)	2.00	80	R			From	Dead End					NA	NA	NA	04/25/2001
						To	65-611								
(613)	0.01	30	R			From	Dead End					NA	NA	NA	04/25/2001
						To	65-651								
(613)	0.05	40	R			From	65-677 WEST					NA	NA	NA	04/25/2001
						To	65-677 SOUTH								
(613)	0.53	220	R			From	65-677; 65-711					NA	NA	NA	04/25/2001
						To	65-677; 65-711								
(613)	1.91	600	F			From	91% 2% 2% 2% 4%	0%	C	60	F	600	F	2001	
						To	SR 183								
(614)	0.45	40	R			From	Dead End					NA	NA	NA	04/25/2001
						To	65-702								
(614)	0.80	90	R			From	SR 183					NA	NA	NA	04/25/2001

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Northampton County															
(615)	2.50	20	R			From	Dead End					NA	NA	NA	04/25/2001
						To	SR 183								
(616)	0.50	48	R			From	65-618					NA	NA	NA	04/26/2001
						To	Dead End								
(617)	2.00	290	R			From	Dead End					NA	NA	NA	04/26/2001
						To	65-679					NA	NA	NA	04/26/2001
(617)	0.72	380	R			From	65-618								
						To	US 13								
(617)	1.63	530	F	90%	3%	3%	1%	3%	0%	C	50	F	530	F	2001
(617)	0.89	200	R			From	65-600					NA	NA	NA	04/19/2001
						To	Dead End								
(618)	0.99	130	R			From	US 13					NA	NA	NA	04/19/2001
						To	65-627								
(618)	0.41	310	R			From	65-622 SOUTH					NA	NA	NA	04/26/2001
						To	65-620					NA	NA	NA	04/26/2001
(618)	1.56	180	R			From	65-619 SOUTH					NA	NA	NA	04/26/2001
						To	65-604								
(618)	1.46	140	R			From	Dead End					NA	NA	NA	04/24/2001
						To	65-1515								
(619)	3.33	350	R			From	65-622 WEST					NA	NA	NA	04/26/2001
						To	65-622 EAST								
(619)	0.85	480	R			From	65-695					NA	NA	NA	04/26/2001
						To	65-618 SOUTH								
(619)	1.22	670	F	92%	2%	4%	1%	1%	0%	C	70	F	670	F	2001
(619)	0.20	680	F	92%	2%	4%	1%	1%	0%	F	70	F	680	F	2001
(619)	1.30	220	R			From	65-618 NORTH					NA	NA	NA	04/26/2001
						To	65-617 WEST								
(619)	0.96	880	R			From	65-617 EAST					NA	NA	NA	04/25/2001
						To	SCL Nassawadox								
Town of Nassawadox															
(619)	0.04	890	R			From	SCL Nassawadox					NA	NA	NA	04/25/2001
						To	65-609								
Northampton County															
(620)	0.80	300	R			From	65-618					NA	NA	NA	04/26/2001
						To	US 13								
(620)	0.80	280	R			From	65-600 SOUTH					NA	NA	NA	04/19/2001
						To									

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year		
						2Axle	3+Axle	1Trail	2Trail								
Northampton County																	
(620)	1.00	120	R			From	65-600 NORTH					NA	NA	NA	04/19/2001		
						To	Dead End										
(621)	1.04	40	R			From	65-600					NA	NA	NA	04/19/2001		
						To	Dead End										
(622)	1.23	30	R			From	Dead End					NA	NA	NA	04/26/2001		
						To	65-619 WEST										
						From	65-619 EAST										
(622)	1.58	360	R			To	65-618 SOUTH					NA	NA	NA	04/26/2001		
						From	65-618 NORTH										
(622)	1.01	110	R			To	US 13					NA	NA	NA	04/26/2001		
						From	65-600										
(622)	1.10	90	R			To	65-600					NA	NA	NA	04/19/2001		
						From	Dead End										
(623)	1.10	47	R			To	65-622					NA	NA	NA	04/26/2001		
						From	65-645										
(624)	0.60	150	F			94%	1%	3%	0%	1%	0%	F	20	F	150	F	2001
						To	65-650										
(624)	0.70	350	F			94%	1%	3%	0%	1%	0%	C	40	F	350	F	2001
						To	65-683 Gap Terminus										
						From	65-600 Gap Terminus										
(624)	0.80	160	R			To	Dead End										04/17/2001
						From	65-618										
(625)	1.00	150	R			To	US 13					NA	NA	NA	04/26/2001		
						From	65-600										
(625)	1.00	160	R			To	65-600										04/19/2001
						From	65-627										
(626)	0.05	370	R			To	US 13					NA	NA	NA	04/19/2001		
						From	65-618										
(627)	0.26	430	R			To	US 13 SOUTH					NA	NA	NA	04/26/2001		
						From	US 13 NORTH										
(627)	0.07	160	R			To	65-626					NA	NA	NA	04/19/2001		
						From	65-600										
(627)	1.18	250	R			To	Dead End					NA	NA	NA	04/19/2001		
						From	Dead End										
(628)	1.50	120	R			To	Dead End					NA	NA	NA	04/26/2001		
						From	65-664										
(628)	1.70	330	R			To	US 13 NORTH					NA	NA	NA	04/26/2001		
						From	US 13 SOUTH										
(628)	1.10	50	R			To	65-600					NA	NA	NA	04/19/2001		
						From	65-600										
(629)	1.00	160	R			To	Dead End					NA	NA	NA	04/19/2001		
						From	65-600										

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Northampton County															
(630)	2.80	210	R			From Dead End						NA	NA	NA	04/26/2001
(630)	1.23	130	R			From US 13 BUS; Gap Terminus	US 13; Gap Terminus					NA	NA	NA	04/19/2001
Town of Eastville															
(631)	0.43	1400	F	94%	2%	3%	0%	1%	0%	C	150	F	1400	F	2001
(631)	0.42	1000	F	94%	2%	3%	0%	1%	0%	F	100	F	1000	F	2001
From ECL EASTVILLE	To US 13														
Northampton County															
(631)	0.45	750	F	94%	2%	3%	0%	1%	0%	F	80	F	740	F	2001
(631)	1.00	140	R			From 65-600						NA	NA	NA	04/18/2001
(631)						To Dead End									
(632)	0.70	30	R			From Dead End						NA	NA	NA	04/18/2001
(632)						To 65-600									
(633)	0.30	290	R			From Dead End						NA	NA	NA	04/18/2001
(633)						To US 13 NORTH									
(633)	1.40	100	R			From US 13 SOUTH						NA	NA	NA	04/18/2001
(633)						To 65-600									
(634)	3.15	150	R			From Dead End						NA	NA	NA	04/18/2001
(634)						To 65-666									
(634)	1.20	740	F	87%	2%	5%	1%	5%	0%	F	70	F	740	F	2001
(634)						To 65-665									
(634)	1.20	920	F	88%	2%	5%	0%	5%	0%	C	90	F	920	F	2001
(634)						To US 13 BUS									
(635)	0.35	250	R			From 65-611						NA	NA	NA	04/25/2001
(635)						To Dead End									
(636)	1.60	540	F	94%	2%	2%	1%	1%	0%	C	50	F	530	F	2001
(636)						To 65-600									
(637)	1.50	650	R			From 65-639						NA	NA	NA	04/18/2001
(637)						To 65-636									
Town of Cheriton															
(638)	0.46	380	R			From 65-639						NA	NA	NA	04/18/2001
(638)						To NCL Cheriton									
Northampton County															
(638)	0.20	150	R			From NCL Cheriton						NA	NA	NA	04/18/2001
(638)						To Dead End									
Town of Cheriton															
(639)	0.42	2200	F	89%	1%	3%	1%	5%	0%	C	200	F	2200	F	2001
(639)						To US 13 BUS									
(639)	0.26	2100	F	89%	1%	3%	1%	5%	0%	F	200	F	2100	F	2001
(639)						To ECL CHERITON									

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year			
						2Axle	3+Axle	1Trail	2Trail									
Northampton County																		
(639)	2.03	1100	F			From ECL CHERITON	89%	1%	3%	1%	5%	0%	F	110	F	1100	F	2001
(639)	0.13	240	R			To 65-1801								NA	NA	NA	04/18/2001	
(640)	0.40	60	R			To Dead End								NA	NA	NA	04/18/2001	
(640)	0.92	70	R			From 65-680 EAST								NA	NA	NA	04/18/2001	
(641)	0.18	690	R			From 65-680 WEST								NA	NA	NA	04/18/2001	
(641)	0.52	160	R			To 65-663								NA	NA	NA	04/18/2001	
(641)	0.56	620	R			From 65-642								NA	NA	NA	04/18/2001	
(641)	0.16	1500	F			To SR 184								NA	NA	NA	04/18/2001	
(641)	0.77	420	R			From US 13								NA	NA	NA	04/18/2001	
(641)	0.40	40	R			To US 13 BUS								NA	NA	NA	04/18/2001	
(642)	1.28	550	F			From 65-600	94%	2%	2%	1%	1%	0%	C	120	F	1500	F	2001
(642)	0.30	1000	F			To 65-684 SOUTH								NA	NA	NA	04/18/2001	
(642)	2.29	1100	F			From 65-684 NORTH								NA	NA	NA	04/18/2001	
(642)	0.08	900	F			To US 13								NA	NA	NA	04/18/2001	
(642)	0.06	180	R			From 65-1108								NA	NA	NA	04/17/2001	
(642)	0.06	220	R			To ECL CAPE CHARLES								NA	NA	NA	04/17/2001	
(642)	0.08	200	R			From 65-1111								NA	NA	NA	04/17/2001	
(642)	0.07	140	R			To 65-1110								NA	NA	NA	04/17/2001	
(642)	0.05	120	R			From 65-1104								NA	NA	NA	04/17/2001	
(642)	0.07	80	R			To 65-1103								NA	NA	NA	04/17/2001	
(643)	1.40	180	R			From 65-600								NA	NA	NA	04/17/2001	

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year		
						2Axle	3+Axle	1Trail	2Trail								
Northampton County																	
(644)	1.88	80	R			From	Cul-de-Sac					NA	NA	NA	04/17/2001		
(644)	0.80	470	R			To	65-645					NA	NA	NA	04/17/2001		
(645)	0.23	300	F	93%	2%	From	65-600				0%	C	30	F	300	F	2001
(645)	0.24	170	F	93%	2%	To	US 13				0%	F	20	F	170	F	2001
(645)	3.01	460	F	93%	2%	From	65-704				0%	F	48	F	460	F	2001
(645)	0.24	380	R			To	65-624					NA	NA	NA	04/17/2001		
(645)						From	65-644										
(646)	0.90	100	R			From	Dead End					NA	NA	NA	04/17/2001		
(646)						To	65-645 NORTH										
(646)						From	65-645 SOUTH										
(646)	0.74	530	F	93%	1%	From	US 13				0%	F	60	F	530	F	2001
(646)	0.56	530	F	93%	1%	To	65-600 SOUTH				0%	C	50	F	530	F	2001
(646)						From	65-600 NORTH										
(646)	0.60	210	R			To	65-696					NA	NA	NA	04/17/2001		
(647)	0.30	20	R			From	Dead End					NA	NA	NA	04/17/2001		
(647)						To	65-646										
(648)	0.35	110	R			From	US 13 BUS					NA	NA	NA	04/18/2001		
(648)						To	US 13					NA	NA	NA	04/18/2001		
(648)						From	Dead End										
(649)	0.40	140	R			From	65-641					NA	NA	NA	04/17/2001		
(649)						To	Dead End										
(650)	1.10	260	R			From	65-645					NA	NA	NA	04/25/2001		
(650)						To	65-624										
(651)	0.15	80	R			From	65-613					NA	NA	NA	04/25/2001		
(651)						To	Dead End										
(652)	0.23	580	R			From	US 13 BUS					NA	NA	NA	04/25/2001		
(652)						To	US 13					NA	NA	NA	04/25/2001		
(652)	1.39	720	R			From	SR 183					NA	NA	NA	04/25/2001		
(654)	0.62	60	R			From	SR 183					NA	NA	NA	04/24/2001		
(654)						To	Dead End										
(655)	1.00	260	R			From	65-600					NA	NA	NA	04/17/2001		
(655)						To	Dead End										
(656)	0.08	50	R			From	Dead End					NA	NA	NA	04/18/2001		
(656)						To	65-641										

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year			
						2Axle	3+Axle	1Trail	2Trail									
Northampton County																		
(657)	1.75	100	R			From	Dead End					NA	NA	NA	04/26/2001			
						To	65-619											
(658)	0.35	80	R			From	Dead End					NA	NA	NA	04/17/2001			
						To	65-683											
(659)	0.14	300	R			From	US 13 BUS					NA	NA	NA	04/26/2001			
						To	65-630											
(660)	0.70	390	R			From	65-600					NA	NA	NA	04/18/2001			
						To	65-603											
(661)	0.37	20	R			From	Dead End					NA	NA	NA	04/18/2001			
						To	65-680											
(662)	0.82	30	R			From	65-600					NA	NA	NA	04/19/2001			
						To	Dead End											
(663)	1.47	170	F			From	Dead End					0%	F	30	F	170	F	2001
						To	65-640											
(663)	0.55	390	F			From	94%	1%	4%	0%	1%	0%	C	48	F	390	F	2001
						To	65-680											
(664)	1.50	100	R			From	65-628						NA	NA	NA	04/24/2001		
						To	Dead End											
(665)	1.80	70	R			From	Dead End						NA	NA	NA	04/18/2001		
						To	Dead End											
(666)	1.75	310	R			From	65-634						NA	NA	NA	04/18/2001		
						To	Cul-de-Sac											
(667)	0.20	140	R			From	65-642						NA	NA	NA	04/18/2001		
						To	Dead End											
(668)	1.00	70	R			From	65-663						NA	NA	NA	04/18/2001		
						To	Dead End											
(669)	0.40	80	R			From	Dead End						NA	NA	NA	04/19/2001		
						To	65-600											
(670)	0.37	120	R			From	65-630						NA	NA	NA	04/26/2001		
						To	65-659											
(671)	0.90	20	R			From	65-663						NA	NA	NA	04/18/2001		
						To	Dead End											
(672)	0.70	30	R			From	Dead End						NA	NA	NA	04/25/2001		
						To	65-611											
(673)	0.40	50	R			From	65-600						NA	NA	NA	04/19/2001		
						To	Dead End											
(674)	1.25	48	R			From	Dead End						NA	NA	NA	04/26/2001		
						To	US 13											

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year			
						2Axle	3+Axle	1Trail	2Trail									
Northampton County																		
(675)	0.20	50	R			From	65-636					NA	NA	NA	04/18/2001			
						To	Dead End											
(676)	0.60	20	R			From	Dead End					NA	NA	NA	04/25/2001			
						To	SR 183											
(677)	0.16	40	R			From	65-685					NA	NA	NA	04/25/2001			
						To	65-613 MID											
						From	65-613 SOUTH											
(677)	1.70	100	R			To	65-613 EAST					NA	NA	NA	04/25/2001			
Town of Nassawadox																		
(678)	0.35	580	R			From	65-606					NA	NA	NA	04/26/2001			
						To	US 13											
Northampton County																		
(679)	0.90	70	R			From	Dead End					NA	NA	NA	04/26/2001			
						To	65-617											
Town of Cheriton																		
(680)	0.34	980	F			From	US 13 BUS					0%	C	100	F	980	F	2001
						To	WCL Cheriton											
Northampton County																		
(680)	0.04	980	N			From	WCL Cheriton					0%	N	100	N	980	N	2001
						To	US 13											
(680)	0.96	820	F			From	93% 1% 4% 0% 2%					0%	F	90	F	820	F	2001
						To	65-640											
(680)	0.83	410	R										NA	NA	NA	04/18/2001		
						To	Dead End											
Town of Nassawadox																		
(681)	0.50	3300	F			From	65-609					0%	C	300	F	3300	F	2001
						To	65-606											
Northampton County																		
(682)	1.10	80	R			From	Dead End						NA	NA	NA	04/17/2001		
						To	US 13											
(683)	0.40	720	R			From	US 13						NA	NA	NA	04/17/2001		
						To	65-624											
(683)	0.45	750	F			From	95% 1% 2% 0% 1%					0%	C	80	F	750	F	2001
						To	65-600											
(684)	0.89	380	F			From	US 13					0%	C	40	F	380	F	2001
						To	65-642 SOUTH											
(684)	1.10	970	F			From	93% 3% 3% 0% 1%					0%	F	100	F	960	F	2001
						To	65-641											
(685)	0.13	90	R			From	65-613						NA	NA	NA	04/25/2001		
						To	65-677											
(685)	0.24	20	R										NA	NA	NA	04/25/2001		
						To	Dead End											

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year	
						2Axle	3+Axle	1Trail	2Trail							
Northampton County																
(686)	0.30	100	R			From	Dead End					NA	NA	NA	04/25/2001	
						To	65-677									
Town of Belle Haven																
(687)	0.15	290	R			From	SR 178					NA	NA	NA	04/25/2001	
						To	ECL Belle Haven									
Northampton County																
(687)	0.23	290	R			From	ECL Belle Haven					NA	NA	NA	04/25/2001	
						To	US 13; US 13 BUS									
(688)	0.80	210	R			From	65-618					NA	NA	NA	04/25/2001	
						To	US 13									
(689)	0.28	20	R			From	Dead End					NA	NA	NA	04/26/2001	
						To	65-628									
(690)	0.50	60	R			From	65-600					NA	NA	NA	04/17/2001	
						To	Dead End									
(691)	0.50	150	R			From	Dead End					NA	NA	NA	04/25/2001	
						To	65-613									
(692)	1.30	80	R			From	Dead End					NA	NA	NA	04/25/2001	
						To	65-606									
Town of Exmore																
(693)	0.03	110	R			From	Dead End					NA	NA	NA	04/25/2001	
						To	SCL Belle Haven									
Town of Belle Haven																
(693)	0.30	110	R			From	SCL Belle Haven					NA	NA	NA	04/25/2001	
						To	Dead End									
Northhampton County																
(694)	0.10	50	R			From	Dead End					NA	NA	NA	04/25/2001	
						To	65-603									
(695)	0.85	30	R			From	Dead End					NA	NA	NA	04/25/2001	
						To	65-619									
(696)	0.40	120	R			From	65-655					NA	NA	NA	04/17/2001	
						To	65-646									
(697)	0.25	120	R			From	65-637					NA	NA	NA	04/18/2001	
						To	Dead End									
(698)	0.12	180	R			From	Dead End					NA	NA	NA	04/24/2001	
						To	65-700									
(698)	0.08	250	R			From	65-652					NA	NA	NA	04/24/2001	
						To	65-652									
(699)	0.11	30	R			From	Dead End					NA	NA	NA	04/19/2001	
						To	65-617									
(700)	0.06	50	R			From	65-698					NA	NA	NA	04/24/2001	
						To	65-1042									

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year	
						2Axle	3+Axle	1Trail	2Trail							
Town of Nassawadox																
(701)	0.15	46	R			From	Dead End					NA	NA	NA	04/19/2001	
						To	65-600									
Northampton County																
(702)	0.18	30	R			From	Dead End					NA	NA	NA	04/25/2001	
						To	65-614									
(703)	0.09	70	R			From	65-704					NA	NA	NA	04/17/2001	
						To	65-645									
(704)	0.61	120	R			From	Dead End					NA	NA	NA	04/17/2001	
						To	US 13									
(705)	0.70	20	R			From	65-634					NA	NA	NA	04/18/2001	
						To	Dead End									
Town of Nassawadox																
(706)	0.23	160	R			From	65-609					NA	NA	NA	04/25/2001	
						To	Dead End									
Northampton County																
(707)	0.20	20	R			From	Dead End					NA	NA	NA	04/26/2001	
						To	65-612									
(708)	0.43	40	R			From	65-600					NA	NA	NA	04/18/2001	
						To	Dead End									
(709)	0.91	40	R			From	Dead End					NA	NA	NA	04/25/2001	
						To	65-719									
(709)	0.23	90	R			From	SR 183					NA	NA	NA	04/25/2001	
						To										
(710)	0.25	50	R			From	Dead End					NA	NA	NA	04/26/2001	
						To	65-616									
(711)	1.00	20	R			From	Dead End					NA	NA	NA	04/26/2001	
						To	65-613; 65-677									
Town of Nassawadox																
(712)	0.17	70	R			From	US 13					NA	NA	NA	04/19/2001	
						To	65-600									
Northampton County																
(713)	1.00	170	R			From	Dead End					NA	NA	NA	04/25/2001	
						To	65-613									
Town of Nassawadox																
(714)	0.24	100	R			From	Dead End					NA	NA	NA	04/19/2001	
						To	65-600									
Northampton County																
(715)	0.13	140	R			From	65-617					NA	NA	NA	04/19/2001	
						To	Dead End									
(716)	0.24	100	R			From	Dead End					NA	NA	NA	04/17/2001	
						To	65-645									

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Northampton County															
(717)	0.09	90	R			From	65-645					NA	NA	NA	04/26/2001
						To	Dead End								
(718)	0.18	210	R			From	US 13					NA	NA	NA	04/17/2001
						To	65-600								
(719)	0.77	20	R			From	Cul-de-Sac					NA	NA	NA	04/26/2001
						To	65-724					NA	NA	NA	04/26/2001
(719)	0.43	20	R			From	65-709					NA	NA	NA	04/26/2001
						To	65-613								
(720)	0.62	46	R			From	65-721					NA	NA	NA	04/26/2001
						To	Cul-de-Sac					NA	NA	NA	04/26/2001
(720)	0.12	20	R			From	Cul-de-Sac					NA	NA	NA	04/26/2001
						To	65-720								
(721)	0.06	10	R			From	Cul-de-Sac					NA	NA	NA	04/26/2001
						To	65-720								
(724)	0.57	40	R			From	Cul-de-Sac					NA	NA	NA	04/25/2001
						To	65-719								
Town of Nassawadox															
(725)	0.06	60	R			From	65-609					NA	NA	NA	04/24/2001
						To	Cul-de-Sac								
Northampton County															
(730)	0.70	40	R			From	65-600					NA	NA	NA	04/17/2001
						To	Dead End								
(740)	0.51	90	R			From	65-635					NA	NA	NA	04/25/2001
						To	Cul-de-Sac								
(741)	0.13	20	R			From	Cul-de-Sac					NA	NA	NA	04/25/2001
						To	65-740								
Town of Exmore															
(1001)	0.06	80	R			From	65-1033					NA	NA	NA	04/24/2001
						To	65-1009								
(1001)	0.05	120	R			From	65-1010					NA	NA	NA	04/24/2001
						To	65-1015								
(1001)	0.05	260	R			From	65-1016					NA	NA	NA	04/24/2001
						To	65-1016								
(1001)	0.04	440	R			From	65-1017					NA	NA	NA	04/24/2001
						To	US 13 BUS								
(1001)	0.06	860	R			From	65-1002					NA	NA	NA	04/24/2001
						To	65-603								
(1002)	0.03	330	R			From	65-1003					NA	NA	NA	04/24/2001
						To	65-1003								

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Town of Exmore															
(1002)	0.06	390	R			From	65-1003					NA	NA	NA	04/24/2001
(1002)	0.22	170	R			To	65-1001					NA	NA	NA	04/24/2001
						From	US 13 BUS								
(1003)	0.06	220	R			From	US 13 BUS					NA	NA	NA	04/24/2001
						To	65-1002								
(1004)	0.04	200	R			From	SR 183					NA	NA	NA	04/24/2001
						To	65-1024								
(1004)	0.06	200	R			From	65-1024					NA	NA	NA	04/24/2001
						To	65-1030								
(1004)	0.10	170	R			From	65-1030					NA	NA	NA	04/24/2001
						To	65-1031								
(1004)	0.18	180	R			From	65-1031					NA	NA	NA	04/24/2001
						To	65-1028								
(1004)	0.04	10	R			From	65-1028					NA	NA	NA	04/24/2001
						To	Dead End								
(1005)	0.09	100	R			From	65-603					NA	NA	NA	04/24/2001
						To	65-1007								
(1006)	0.09	180	R			From	65-603					NA	NA	NA	04/24/2001
						To	65-1007								
(1006)	0.10	90	R			From	65-1007					NA	NA	NA	04/24/2001
						To	65-1034								
(1007)	0.08	40	R			From	65-1011					NA	NA	NA	04/24/2001
						To	65-1005								
(1007)	0.07	30	R			From	65-1005					NA	NA	NA	04/24/2001
						To	65-1006								
(1008)	0.15	180	R			From	65-1010					NA	NA	NA	04/10/2001
						To	65-1017								
(1009)	0.07	70	R			From	65-1014					NA	NA	NA	04/10/2001
						To	65-1001								
(1009)	0.09	100	R			From	65-1001					NA	NA	NA	04/10/2001
						To	SR 183								
(1009)	0.06	170	R			From	SR 183					NA	NA	NA	04/10/2001
						To	65-1030								
(1009)	0.10	150	R			From	65-1030					NA	NA	NA	04/10/2001
						To	65-1031								
(1009)	0.03	30	R			From	65-1031					NA	NA	NA	04/10/2001
						To	Dead End								
(1010)	0.05	40	R			From	65-1045					NA	NA	NA	04/10/2001
						To	65-1026								
(1010)	0.07	70	R			From	65-1026					NA	NA	NA	04/10/2001
						To	65-1008								
(1010)	0.07	130	R			From	65-1008					NA	NA	NA	04/10/2001
						To	65-1014								

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Town of Exmore															
(1010)	0.07	150	R			From	65-1014					NA	NA	NA	04/10/2001
						To	65-1001								
(1011)	0.09	1100	R			From	65-603					NA	NA	NA	04/10/2001
						To	65-1007								
(1011)	0.39	280	R			From	Dead End					NA	NA	NA	04/10/2001
						To									
(1012)	0.09	190	R			From	SR 183					NA	NA	NA	04/10/2001
						To	Dead End								
(1014)	0.05	40	R			From	65-1009					NA	NA	NA	04/10/2001
						To	65-1010								
(1014)	0.06	120	R			From						NA	NA	NA	04/10/2001
						To	65-1015								
(1014)	0.05	160	R			From						NA	NA	NA	04/10/2001
						To	65-1016								
(1014)	0.04	160	R			From						NA	NA	NA	04/10/2001
						To	65-1017								
(1015)	0.08	45	R			From	65-1014					NA	NA	NA	04/10/2001
						To	65-1001								
(1016)	0.08	100	R			From	65-1014					NA	NA	NA	04/10/2001
						To	65-1001								
(1017)	0.15	320	R			From	65-1043					NA	NA	NA	04/10/2001
						To	65-1027								
(1017)	0.25	870	R			From						NA	NA	NA	04/10/2001
						To	65-1001								
(1018)	0.11	250	R			From	US 13 BUS					NA	NA	NA	04/10/2001
						To	65-1023								
(1019)	0.04	220	R			From	US 13 BUS					NA	NA	NA	04/10/2001
						To	ECL EXMORE								
Northampton County															
(1019)	0.09	30	R			From	ECL EXMORE					NA	NA	NA	04/10/2001
						To	Dead End								
(1021)	0.04	560	R			From	65-1040					NA	NA	NA	04/10/2001
						To	SCL EXMORE								
Town of Exmore															
(1021)	0.15	570	R			From	SCL EXMORE					NA	NA	NA	04/10/2001
						To	SR 183								
(1022)	0.06	60	R			From	Dead End					NA	NA	NA	04/10/2001
						To	SR 183								
(1023)	0.05	140	R			From	65-1024					NA	NA	NA	04/10/2001
						To	65-1018								
(1023)	0.09	120	R			From	65-1018					NA	NA	NA	04/10/2001
						To	65-1025								

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Town of Exmore															
(1023)	0.19	90	R			From	65-1025					NA	NA	NA	04/10/2001
(1023)	0.02	40	R			To	65-1032					NA	NA	NA	04/10/2001
						To	NCL EXMORE								
(1024)	0.08	150	R			From	65-1004					NA	NA	NA	04/10/2001
(1024)	0.11	160	R			To	US 13 BUS					NA	NA	NA	04/10/2001
(1024)	0.04	70	R			From	65-1023					NA	NA	NA	04/10/2001
						To	Dead End								
(1025)	0.06	6	R			From	Dead End					NA	NA	NA	04/10/2001
(1025)	0.03	120	R			To	65-1039					NA	NA	NA	04/10/2001
(1025)	0.10	150	R			From	US 13 BUS					NA	NA	NA	04/10/2001
(1025)	0.09	40	R			To	65-1023					NA	NA	NA	04/10/2001
						From	Dead End								
(1026)	0.11	220	R			From	65-1010					NA	NA	NA	04/10/2001
(1026)	0.04	400	R			To	65-1044					NA	NA	NA	04/10/2001
						To	65-1017								
(1027)	0.09	820	R			From	65-1017					NA	NA	NA	04/10/2001
						To	US 13 BUS								
(1028)	0.08	140	R			From	65-1004					NA	NA	NA	04/12/2001
						To	SR 178								
(1029)	0.04	100	R			From	Dead End					NA	NA	NA	04/12/2001
						To	US 13 BUS								
(1030)	0.09	100	R			From	65-1009					NA	NA	NA	04/12/2001
						To	65-1004								
(1030)	0.08	60	R			From	SR 178					NA	NA	NA	04/12/2001
						To	65-1009								
(1031)	0.07	130	R			From	65-1009					NA	NA	NA	04/12/2001
						To	65-1004								
(1031)	0.08	160	R			From	SR 178					NA	NA	NA	04/12/2001
						To	65-1023								
(1032)	0.09	170	R			From	65-1023					NA	NA	NA	04/12/2001
						To	US 13 BUS								
(1032)	0.03	20	R			From	65-1039					NA	NA	NA	04/12/2001
						To	WCL EXMORE								
(1033)	0.07	30	R			From	65-1001					NA	NA	NA	04/12/2001
						To	65-1001								

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Town of Exmore															
(1033)	0.09	50	R			From	65-1001					NA	NA	NA	04/12/2001
						To	SR 183								
(1034)	0.06	50	R			From	65-1035					NA	NA	NA	04/12/2001
						To	65-1006								
(1035)	0.06	60	R			From	65-1034					NA	NA	NA	04/12/2001
						To	65-1036								
(1036)	0.08	70	R			From	Dead End					NA	NA	NA	04/12/2001
						To	65-1035								
(1037)	0.24	100	R			From	SR 178					NA	NA	NA	09/18/2001
						To	US 13								
(1038)	0.05	130	R			From	Dead End					NA	NA	NA	09/18/2001
						To	65-1039								
(1038)	0.03	30	R			From	US 13 BUS					NA	NA	NA	09/18/2001
						To	SR 178								
(1039)	0.13	520	R			From	65-1025					NA	NA	NA	09/18/2001
						To	Dead End								
Northampton County															
(1040)	0.04	220	R			From	65-1041					NA	NA	NA	09/18/2001
						To	65-1021								
(1041)	0.07	100	R			From	65-1040					NA	NA	NA	09/18/2001
						To	SCL EXMORE								
Town of Exmore															
(1041)	0.04	30	R			From	SCL EXMORE					NA	NA	NA	09/18/2001
						To	Dead End								
Northampton County															
(1042)	0.06	310	R			From	65-700					NA	NA	NA	09/18/2001
						To	65-652								
(1042)	0.22	610	R			From	SCL Exmore					NA	NA	NA	09/18/2001
						To	US 13 BUS								
Town of Exmore															
(1042)	0.21	610	R			From	SCL Exmore					NA	NA	NA	09/18/2001
						To	US 13 BUS								
Northampton County															
(1043)	0.15	1300	R			From	US 13					NA	NA	NA	09/18/2001
						To	WCL Exmore								
Town of Exmore															
(1043)	0.14	1300	R			From	WCL Exmore					NA	NA	NA	09/18/2001
						To	65-1017								
(1043)	0.08	750	R			From	US 13 BUS					NA	NA	NA	09/18/2001
						To	US 13 BUS								

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Town of Exmore															
(1044)	0.05	150	R			From:	65-1045					NA	NA	NA	09/18/2001
						To:	65-1026								
(1045)	0.10	40	R			From:	65-1010					NA	NA	NA	09/18/2001
						To:	65-1044								
(1046)	0.20	50	R			From:	65-1011 SW					NA	NA	NA	09/18/2001
						To:	65-1011 NW								
Town of Cane Charles															
(1101)	0.06	780	R			From:	SR 184					NA	NA	NA	09/18/2001
						To:	65-1112								
(1101)	0.06	530	R			From:	65-1111					NA	NA	NA	09/18/2001
						To:	65-1111								
(1101)	0.06	210	R			From:	65-1110					NA	NA	NA	09/18/2001
						To:	65-1110								
(1101)	0.07	60	R			From:	65-1104					NA	NA	NA	09/18/2001
						To:	65-1104								
(1101)	0.06	90	R			From:	65-1103					NA	NA	NA	09/18/2001
						To:	SR 184; 65-1106								
(1102)	0.05	1400	R			From:	SR 184					NA	NA	NA	09/18/2001
						To:	65-1112								
(1102)	0.06	920	R			From:	65-1111					NA	NA	NA	09/18/2001
						To:	65-1111								
(1102)	0.06	330	R			From:	65-1110					NA	NA	NA	09/18/2001
						To:	65-1110								
(1102)	0.03	420	R			From:	65-1115					NA	NA	NA	09/18/2001
						To:	65-1115								
(1102)	0.03	510	R			From:	65-1104					NA	NA	NA	09/18/2001
						To:	65-1104								
(1102)	0.06	90	R			From:	65-1103					NA	NA	NA	09/18/2001
						To:	65-1103								
(1102)	0.06	140	R			From:	65-1103					NA	NA	NA	09/18/2001
						To:	65-1106								
(1103)	0.05	210	R			From:	SR 184					NA	NA	NA	09/18/2001
						To:	65-1107								
(1103)	0.02	200	R			From:	65-1107					NA	NA	NA	09/18/2001
						To:	65-1101								
(1103)	0.13	190	R			From:	65-1101					NA	NA	NA	09/18/2001
						To:	65-1102								
(1103)	0.05	310	R			From:	65-1102					NA	NA	NA	09/18/2001
						To:	65-1109								
(1103)	0.06	500	R			From:	65-1109					NA	NA	NA	09/18/2001
						To:	65-1113								
(1103)	0.12	460	R			From:	65-1113					NA	NA	NA	09/18/2001
						To:	65-642								
(1103)	0.12	860	R			From:	65-642					NA	NA	NA	09/18/2001
						To:	65-1105								

Virginia Department of Transportation
Traffic Engineering Division
2001
Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Town of Cape Charles															
(1104)	0.05	170	R			From	SR 184					NA	NA	NA	09/19/2001
(1104)	0.04	160	R			To	65-1107					NA	NA	NA	09/19/2001
(1104)	0.13	270	R			To	65-1101					NA	NA	NA	09/19/2001
(1104)	0.06	430	R			To	65-1102					NA	NA	NA	09/19/2001
(1104)	0.07	320	R			To	65-1109					NA	NA	NA	09/19/2001
(1104)	0.12	460	R			To	65-1113					NA	NA	NA	09/19/2001
(1104)	0.12	1100	R			To	65-642					NA	NA	NA	09/19/2001
(1104)	0.10	1800	R			To	65-1105					NA	NA	NA	09/19/2001
(1105)						From	SR 184; 65-1112								
(1105)	0.10	1800	R			To	65-1110					NA	NA	NA	09/19/2001
(1105)	0.11	610	R			To	65-1103					NA	NA	NA	09/19/2001
(1105)	0.54	660	R			To	Dead End					NA	NA	NA	09/19/2001
(1106)	0.13	460	R			From	SR 184; 65-1101					NA	NA	NA	09/20/2001
(1106)	0.06	420	R			To	65-1102					NA	NA	NA	09/20/2001
(1106)	0.06	410	R			To	65-1109					NA	NA	NA	09/20/2001
(1106)	0.12	410	R			To	65-1113					NA	NA	NA	09/20/2001
(1106)	0.12	430	R			To	65-642					NA	NA	NA	09/20/2001
(1107)	0.06	240	R			To	65-1105					NA	NA	NA	09/20/2001
(1107)	0.06	400	R			From	SR 184								
(1107)	0.06	290	R			To	65-1112					NA	NA	NA	09/20/2001
(1107)	0.06	290	R			To	65-1111					NA	NA	NA	09/20/2001
(1107)	0.07	170	R			To	65-1110					NA	NA	NA	09/20/2001
(1107)	0.06	60	R			To	65-1104					NA	NA	NA	09/20/2001
(1108)	0.23	720	R			To	65-1103								
(1108)	0.32	1100	R			From	Dead End					NA	NA	NA	09/20/2001
(1108)						To	65-1116								
(1108)						To	65-642								
(1109)	0.05	380	R			From	SR 184					NA	NA	NA	09/20/2001
(1109)						To	65-1112								

Virginia Department of Transportation
Traffic Engineering Division
2001
Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Town of Cape Charles															
(1109)	0.05	160	R			From	65-1112					NA	NA	NA	09/20/2001
(1109)	0.03	170	R			To	65-1111					NA	NA	NA	09/20/2001
(1109)	0.06	160	R			To	65-1104					NA	NA	NA	09/20/2001
(1109)	0.06	160	R			From	65-1103					NA	NA	NA	09/20/2001
(1109)						To	65-1106								
(1110)	0.06	240	R			From	SR 184					NA	NA	NA	09/19/2001
(1110)	0.03	270	R			To	65-1107					NA	NA	NA	09/19/2001
(1110)	0.11	80	R			From	65-1101					NA	NA	NA	09/19/2001
(1110)	0.11	290	R			To	65-1113					NA	NA	NA	09/19/2001
(1110)						From	65-642								
(1110)	0.11	340	R			To	65-1105					NA	NA	NA	09/19/2001
(1110)	0.09	170	R			From	65-1105					NA	NA	NA	09/19/2001
(1110)						To	65-1114								
(1111)	0.07	300	R			From	SR 184					NA	NA	NA	09/20/2001
(1111)	0.05	320	R			To	65-1107					NA	NA	NA	09/20/2001
(1111)	0.17	390	R			From	65-1101					NA	NA	NA	09/20/2001
(1111)	0.07	700	R			To	65-1109					NA	NA	NA	09/20/2001
(1111)	0.12	680	R			From	65-1113					NA	NA	NA	09/20/2001
(1111)	0.12	610	R			To	65-642					NA	NA	NA	09/20/2001
(1111)						From	65-1105								
(1111)	0.10	380	R			To	65-1105					NA	NA	NA	09/20/2001
(1111)						To	65-1114								
(1112)	0.08	310	R			From	SR 184					NA	NA	NA	09/21/2001
(1112)	0.06	360	R			To	65-1107					NA	NA	NA	09/21/2001
(1112)	0.11	620	R			From	65-1101					NA	NA	NA	09/21/2001
(1112)	0.06	930	R			To	65-1102					NA	NA	NA	09/21/2001
(1112)						From	65-1109								
(1112)	0.07	980	R			To	65-1113					NA	NA	NA	09/21/2001
(1112)	0.12	1000	R			From	65-642					NA	NA	NA	09/21/2001
(1112)	0.12	1800	R			To	SR 184; 65-1105					NA	NA	NA	09/21/2001

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Town of Cape Charles															
(1113)	0.05	430	R			From	SR 184					NA	NA	NA	09/21/2001
(1113)	0.05	420	R			To	65-1112					NA	NA	NA	09/21/2001
(1113)	0.06	390	R			To	65-1111					NA	NA	NA	09/21/2001
(1113)	0.07	470	R			From	65-1110					NA	NA	NA	09/21/2001
(1113)	0.06	410	R			To	65-1104					NA	NA	NA	09/21/2001
(1113)	0.05	380	R			To	65-1103					NA	NA	NA	09/21/2001
(1113)	0.05	380	R			From	SR 184					NA	NA	NA	09/21/2001
(1114)	0.08	380	R			To	65-1111					NA	NA	NA	09/21/2001
(1114)	0.07	200	R			From	65-1110					NA	NA	NA	09/21/2001
(1115)	0.06	130	R			From	65-1102					NA	NA	NA	09/21/2001
(1116)	0.08	600	R			To	Dead End					NA	NA	NA	09/21/2001
(1116)						From	Dead End					NA	NA	NA	09/21/2001
Northampton County															
(1120)	0.42	100	R			From	Cul-de-Sac					NA	NA	NA	09/25/2001
(1120)						To	SR 183					NA	NA	NA	09/25/2001
(1122)	0.62	130	R			From	Cul-de-Sac					NA	NA	NA	09/25/2001
(1122)						To	SR 183					NA	NA	NA	09/25/2001
(1123)	0.08	4	R			From	Cul-de-Sac					NA	NA	NA	09/25/2001
(1123)						To	65-1122					NA	NA	NA	09/25/2001
(1124)	0.05	4	R			From	Cul-de-Sac					NA	NA	NA	09/25/2001
(1124)						To	65-1122					NA	NA	NA	09/25/2001
(1130)	0.70	48	R			From	65-630					NA	NA	NA	09/21/2001
(1130)						To	Cul-de-Sac					NA	NA	NA	09/21/2001
(1134)	0.97	110	R			From	Dead End					NA	NA	NA	09/21/2001
(1134)						To	65-645					NA	NA	NA	09/21/2001
(1135)	0.12	30	R			From	65-1134					NA	NA	NA	09/21/2001
(1135)						To	Dead End					NA	NA	NA	09/21/2001
(1140)	0.82	50	R			From	Cul-de-Sac					NA	NA	NA	09/25/2001
(1140)						To	65-664					NA	NA	NA	09/25/2001
(1201)	0.10	160	R			From	65-603					NA	NA	NA	09/25/2001
(1201)						To	Dead End					NA	NA	NA	09/25/2001
(1202)	0.10	130	R			From	Dead End					NA	NA	NA	09/25/2001
(1202)						To	65-1204					NA	NA	NA	09/25/2001

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Northampton County															
(1203)	0.12	50	R			From	65-603					NA	NA	NA	09/25/2001
						To	Dead End								
(1204)	0.10	1100	R			From	65-603					NA	NA	NA	09/25/2001
						To	65-1202								
(1204)	0.20	490	R			From	65-1202					NA	NA	NA	09/25/2001
						To	Dead End								
(1210)	0.29	350	R			From	65-602					NA	NA	NA	09/25/2001
						To	65-1211								
(1211)	0.30	80	R			From	65-1212					NA	NA	NA	09/25/2001
						To	65-1210								
(1212)	0.08	100	R			From	65-1211					NA	NA	NA	09/25/2001
						To	Cul-de-Sac								
(1230)	0.20	100	R			From	65-618					NA	NA	NA	09/25/2001
						To	Cul-de-Sac								
(1231)	0.02	20	R			From	65-1230					NA	NA	NA	09/25/2001
						To	Cul-de-Sac								
Town of Cheriton															
(1301)	0.48	620	R			From	US 13 BUS, 65-680					NA	NA	NA	09/27/2001
						To	65-638								
Northampton County															
(1302)	0.30	250	R			From	65-684					NA	NA	NA	09/27/2001
						To	65-1303								
(1303)	0.30	90	R			From	65-642					NA	NA	NA	09/27/2001
						To	65-1302								
Town of Cheriton															
(1304)	0.25	120	R			From	65-1301					NA	NA	NA	09/27/2001
						To	65-638								
Northampton County															
(1305)	0.34	30	R			From	Dead End					NA	NA	NA	09/27/2001
						To	SCL Cheriton								
Town of Cheriton															
(1305)	0.06	30	R			From	SCL Cheriton					NA	NA	NA	09/27/2001
						To	65-639								
(1306)	0.10	340	R			From	US 13 BUS					NA	NA	NA	09/27/2001
						To	65-1308								
(1306)	0.03	110	R			From	65-1308					NA	NA	NA	09/27/2001
						To	65-1307								
(1308)	0.24	200	R			From	US 13 BUS					NA	NA	NA	09/27/2001
						To	65-1306								
(1309)	0.05	100	R			From	Dead End					NA	NA	NA	09/27/2001
						To	65-1313								

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Town of Cheriton															
(1309)	0.05	260	R			From	65-1313					NA	NA	NA	09/27/2001
(1309)	0.18	380	R			To	65-1310					NA	NA	NA	09/27/2001
						To	US 13 BUS; 65-639								
(1310)	0.09	220	R			From	65-1309					NA	NA	NA	09/27/2001
(1310)	0.08	270	R			To	65-1314					NA	NA	NA	09/27/2001
						To	65-680								
Northampton County															
(1311)	0.34	410	R			From	65-642					NA	NA	NA	09/27/2001
						To	Dead End								
(1312)	0.16	110	R			From	Dead End					NA	NA	NA	09/27/2001
						To	65-1303								
Town of Cheriton															
(1313)	0.08	90	R			From	65-1309					NA	NA	NA	09/27/2001
						To	65-1314								
(1314)	0.05	40	R			From	65-1313					NA	NA	NA	09/27/2001
						To	65-1310								
Northampton County															
(1315)	0.11	240	R			From	65-639					NA	NA	NA	09/27/2001
						To	65-1316; 65-1317								
(1315)	0.06	47	R			From	65-1316; 65-131					NA	NA	NA	09/27/2001
						To	Dead End								
(1316)	0.04	70	R			From	65-1315; 65-1317					NA	NA	NA	09/27/2001
						To	Dead End								
(1317)	0.04	60	R			From	Dead End					NA	NA	NA	09/27/2001
						To	65-1315; 65-1316								
Town of Cheriton															
(1318)	0.50	NA				From	65-01306(U)/					NA	NA	NA	
						To	Shadow of:730311/								
Northampton County															
(1401)	0.27	220	R			From	65-627					NA	NA	NA	09/27/2001
						To	Dead End								
(1501)	0.20	40	R			From	Dead End					NA	NA	NA	09/27/2001
						To	65-1504								
(1501)	0.20	370	R			From	65-1504					NA	NA	NA	09/27/2001
						To	65-622								
(1502)	0.20	610	R			From	65-1503					NA	NA	NA	09/27/2001
						To	65-1504								
(1502)	0.15	670	R			From	US 13					NA	NA	NA	09/27/2001
						To									

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year	
						2Axle	3+Axle	1Trail	2Trail							
Northampton County																
(1503)	0.15	490	R			From	Dead End					NA	NA	NA	09/27/2001	
						To	65-1502									
(1504)	0.35	190	R			From	65-1502					NA	NA	NA	09/27/2001	
						To	65-1501									
(1509)	0.04	50	R			From	65-1510					NA	NA	NA	09/26/2001	
						To	Dead End									
(1510)	0.60	80	R			From	Dead End					NA	NA	NA	09/26/2001	
						To	65-1511									
(1510)	0.17	120	R			From	65-1511					NA	NA	NA	09/26/2001	
						To	65-619									
(1511)	0.08	20	R			From	Cul-de-Sac					NA	NA	NA	09/27/2001	
						To	65-1510									
(1512)	0.58	150	R			From	Cul-de-Sac					NA	NA	NA	09/26/2001	
						To	65-1519									
(1512)	0.56	260	R			From	65-1519					NA	NA	NA	09/26/2001	
						To	65-619									
(1513)	0.66	230	R			From	Cul-de-Sac					NA	NA	NA	09/26/2001	
						To	65-1512									
(1514)	0.16	20	R			From	Cul-de-Sac					NA	NA	NA	09/27/2001	
						To	65-619									
(1515)	0.09	20	R			From	Cul-de-Sac					NA	NA	NA	09/27/2001	
						To	65-1516									
(1515)	0.06	46	R			From	65-1516					NA	NA	NA	09/27/2001	
						To	65-1517									
(1515)	0.07	140	R			From	65-1517					NA	NA	NA	09/27/2001	
						To	65-619									
(1516)	0.06	20	R			From	Cul-de-Sac					NA	NA	NA	09/27/2001	
						To	65-1515									
(1517)	0.29	60	R			From	Cul-de-Sac					NA	NA	NA	09/27/2001	
						To	65-1515									
(1518)	0.15	80	R			From	65-1515					NA	NA	NA	09/26/2001	
						To	65-1513									
(1519)	0.06	7	R			From	65-1513					NA	NA	NA	09/26/2001	
						To	65-1512									
(1519)	0.06	7	R			From	Cul-de-Sac					NA	NA	NA	09/26/2001	
						To	65-1512									
(1520)	0.13	30	R			From	65-1512					NA	NA	NA	09/26/2001	
						To	Cul-de-Sac									
(1521)	0.02	40	R			From	65-1510					NA	NA	NA	09/26/2001	
						To	Cul-de-Sac									
(1522)	0.09	80	R			From	65-1510					NA	NA	NA	09/26/2001	
						To	65-1523									

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Northampton County															
(1523)	0.06	60	R			From	Cul-de-Sac					NA	NA	NA	09/26/2001
						To	65-1522								
(1524)	0.05	6	R			From	Cul-de-Sac					NA	NA	NA	09/26/2001
						To	65-1512								
Town of Eastville															
(1601)	0.13	120	R			From	65-631					NA	NA	NA	09/26/2001
						To	ECL EASTVILLE								
Northampton County															
(1602)	0.15	90	R			From	65-631					NA	NA	NA	09/26/2001
						To	Dead End								
Town of Eastville															
(1603)	0.20	560	R			From	SCL EASTVILLE					NA	NA	NA	09/26/2001
						To	65-631								
(1604)	0.08	110	R			From	WCL EASTVILLE					NA	NA	NA	09/26/2001
						To	US 13 BUS								
(1605)	0.38	130	R			From	65-631 EAST					NA	NA	NA	09/26/2001
						To	65-631 WEST								
(1606)	0.14	210	R			From	65-631					NA	NA	NA	09/26/2001
						To	65-631								
Northampton County															
(1610)	0.15	150	R			From	Cul-de-Sac					NA	NA	NA	09/26/2001
						To	65-1611								
(1610)	0.09	380	R			From	65-633					NA	NA	NA	09/26/2001
						To									
(1611)	0.06	40	R			From	Cul-de-Sac					NA	NA	NA	09/26/2001
						To	65-1610								
(1701)	0.40	210	R			From	US 13					NA	NA	NA	09/26/2001
						To	Dead End								
(1702)	0.35	140	R			From	US 13					NA	NA	NA	09/26/2001
						To	Dead End								
(1703)	0.25	230	R			From	US 13					NA	NA	NA	09/26/2001
						To	Dead End								
(1801)	0.36	110	R			From	65-639					NA	NA	NA	09/26/2001
						To	65-639								
(1802)	0.75	220	R			From	65-639					NA	NA	NA	09/26/2001
						To	Dead End								
(1803)	0.10	220	R			From	65-639 SOUTH					NA	NA	NA	09/26/2001
						To	65-639 NORTH								
(1901)	1.40	180	R			From	65-1904					NA	NA	NA	09/26/2001
						To	65-645								

Virginia Department of Transportation
Traffic Engineering Division
2001

Annual Average Daily Traffic Volume Estimates By Section of Route
Northampton Maintenance Area

Route	Length	AADT	QA	4Tire	Bus	Truck				QC	Design Hour	QK	AAWDT	QW	Year
						2Axle	3+Axle	1Trail	2Trail						
Northampton County															
(1902)	0.20	50	R			From	65-1903					NA	NA	NA	09/26/2001
						To	65-1901								
(1903)	0.30	110	R			From	65-1902					NA	NA	NA	09/26/2001
						To	65-645								
(1904)	0.40	30	R			From	Cul-de-Sac					NA	NA	NA	09/26/2001
						To	65-1901								
(1905)	0.62	NA				From	65-1901; 65-1904					NA	NA	NA	
						To	Dead End								
(9291)	0.09	1400	R			From	65-627					NA	NA	NA	09/26/2001
						To	MACHIPONGO ELEM SCH								
(9585)	0.25	850	R			From	US 13					NA	NA	NA	09/26/2001
						To	NORTHAMPTON HS								
(9586)	0.40	620	R			From	65-627					NA	NA	NA	09/26/2001
						To	NORTHAMPTON JR HS								
(9959)	0.11	130	R			From	65-618					NA	NA	NA	09/26/2001
						To	HAR VALLEY ELEM SCH								